EXTENSION OF TIME PROPOSAL

1	Name of work	Providing Furniture's to new constructed wood office in ward No.10, Doddabommasandra Uttarahalli sub-Division
2	Amount of Work Portion	798949 - 00
3	Estimated Cost	8 Lakhs
4	Name of contractor	Technical manager, KRIDL
5	Agreement No.	EE/BTP/BBMP/KRIDL/WO/b 26/2013-14
6	No. and date under which work order issued	262/05/03/2014
7	Time limit originally fixed for completion	90 days.
8	Date of application by the contractor for granting extension of time	02/06/2014
9	Date of receipt of application in the sub division office	02/06/2014
10	Extension granted if any	-
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	-
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	56 days
15	Date of recommending time limit applied for	31/7/14
16	Whether the orginal application of the contractor is enclosed.	-
17	Balance of work remaining to be done	completed
18	Probable time required for completion of remaining work	31/7/14
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	NO
21	Remarks of the AEE and the daily rate of penalty proposed	Due to incomplete of Building Work extension to be recommended
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Byatarayanapura Division

To be penalty

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Palike
Bangalore 92